

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-OCC 1-Sinclair  
 1-File 1-Texas Pacific  
 1-Shell 1-W. H. Osborn, Jr.  
 1-Sunray IX 1-Geo. H. Coates

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Tidewater Oil Company</b>	8. Farm or Lease Name <b>B. E. Shipp</b>
3. Address of Operator <b>Box 249, Hobbs, New Mexico</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>B</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>32</b> TOWNSHIP <b>16 S</b> RANGE <b>37 E</b> NMPM.	10. Field and Pool, or Wildcat <b>Lovington Paddock</b>
15. Elevation (Show whether DF, RT, CR, etc.)	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 2:15 P.M. MST 5-15-65. Drilled 12-1/4" hole to 2103'.  
 Set 8-5/8" 24# J-55 casing at 2100'. Cemented with 912 sacks reg.  
 with 2% CaCl<sub>2</sub>. Circulated 48 sacks. WOC 24 hours. Tested casing  
 with 1000# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By:

SIGNED B. M. FREINING

TITLE Area Engineer

DATE 5-26-65

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: