

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3-000  
1-File

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. <b>B-7897</b>	
7. Unit Agreement Name	
8. Farm or Lease Name <b>State P</b>	
9. Well No. <b>12</b>	
10. Field and Pool, or Wildcat <b>Lovington Paddock</b>	
12. County <b>Lea</b>	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	2. Name of Operator <b>Tidewater Oil Company</b>	3. Address of Operator <b>Box 249, Hobbs, New Mexico</b>	4. Location of Well UNIT LETTER <b>D</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM <b>West</b> LINE, SECTION <b>32</b> TOWNSHIP <b>16-S</b> RANGE <b>37-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)			16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 6410'. Set 5½" 15.5# J-55 casing at 6409'. Cemented with 1130 sacks Incon 50-50 Formix, 4½ gal plus 100 sacks Incon neat. Temperature survey indicated top of cement behind 5½" at 1250' from surface. WOC 36 hours. Tested 5½" with 1500# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

**Original Signed By**

SIGNED <u>C. L. WADE</u>	TITLE <u>Area Supt.</u>	DATE <u>6-23-65</u>
APPROVED BY <u></u>	TITLE <u></u>	DATE <u></u>

CONDITIONS OF APPROVAL, IF ANY: