

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE
NEW MEXICO OIL CONSERVATION COMMISSION

Nov 29 9 45 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No. E-9651

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling Well	7. Unit Agreement Name -
2. Name of Operator PENNZOIL COMPANY	8. Farm or Lease Name Gulf-State
3. Address of Operator 1007 Midland Savings Bldg., Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER P 660 FEET FROM THE south LINE AND 660 FEET FROM east THE 32 LINE, SECTION 16-S TOWNSHIP 34-E RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4108.5 Ground Level	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒ **Plug back**
OTHER ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Verbal approval to plug back obtained from Mr. Ramey, Hobbs Office, 11-10-65.

11-10-65 - 11-13-65 Set cement plugs as follows:

35 Sx at 14,585' (Top Devonian 14,542', TD 14,585')

35 Sx at 13,230' (Top Miss. 13,213')

200 Sx at 11,208' (Top Penn. 11,083')

11-14-65: Drilled cement plug off from 10,905' to 11,011'.

11-15-65: Ran new casing as follows:

1048' 5½" 20# N-80

9102' 5½" 17# N-80

861' 5½" 20# N-80

Cemented at 11,011' with 700 Sx Encor-Pozmix w/2% gel. Plug down @ 6:40 a.m.

11-19-65: Tested 5½" casing to 2500 psi for 30 min. No pressure change occurred during test period.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles G. Dean TITLE Mgr. Drlg. & Prod. DATE 11-24-65

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: