

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
 Original: OGC, Hobbs, N.M. 11 25 AM '66  
 cc: West Texas Region Office  
 cc: Shell Oil Co. Box 1509, Midland, Tex.  
 cc: file

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Sinclair Oil & Gas Company	8. Farm or Lease Name Eidson "A" WNY
3. Address of Operator P. O. Box 1920, Hobbs, New Mexico	9. Well No. 4
4. Location of Well UNIT LETTER K, 1980 FEET FROM THE South LINE AND 1750 FEET FROM THE West LINE, SECTION 26 TOWNSHIP 16S RANGE 35E NMPM.	10. Field and Pool, or Wildcat Shoe Bar Penn
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

7-14-66 Spudded 1:00 AM, drilled surface soil rock and red bed to 420'. Ran 416' of 11-3/4" OD 42# H-40 ST&C set @ 416' and cement w/525 sacks. (375 sacks Class C plus 4% gel. wt. 14.2# plus 150 sacks Class C plus 2% gal Chl. Wt. 15.5#. Cement Circulated. WOC 24 hrs.

7-15-66 Pressure tested 11-3/4" OD casing to 600# for 30 mins. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Lud Brown TITLE Superintendent DATE 7-18-66

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: