

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

**NEW MEXICO OIL CONSERVATION COMMISSION**

**DUPLICATE**

**HUBBS OFFICE O.C.C.**  
**Nov 23 11 30 AM '66**

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
-	
7. Unit Agreement Name	
-	
8. Farm or Lease Name	
<b>Daisy Clayton</b>	
9. Well No.	
<b>1</b>	
10. Field and Pool, or Wildcat	
<b>Wildcat</b>	
12. County	
<b>Lea</b>	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator  
**Ashmun & Hilliard**

3. Address of Operator  
**710 Vaughn Bldg., Midland, Texas 79701**

4. Location of Well  
UNIT LETTER **M** **660** FEET FROM THE **South** LINE AND **660** FEET FROM  
THE **West** LINE, SECTION **22** TOWNSHIP **15-S** RANGE **33-E** NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
**4179 GL**

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Casing was run on November 20, 1966, and set at 4307'. Operator drilled hole to 4308' and ran 8 5/8" casing as follows:**

**64 joints 32# J-55**  
**75 joints 24# J-55**

**Cemented with 400 sx 50/50 posmix and 150 sx regular with 7% salt per sx. Waited on cement 24 hours. Calculated cement to base of salt. Pressured to 1000# psi for 30 minutes. Held okay. Pressure released.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Jim West* TITLE **Production Superintendent** DATE **November 22, 1966**

APPROVED BY *[Signature]* TITLE *[Signature]* DATE *[Signature]*

CONDITIONS OF APPROVAL, IF ANY: