

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

NOTES TO THE O.C.C.  
FEB 20 9 25 AM '67

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

R-5481

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Midwest Oil Corporation	8. Farm or Lease Name State "G"
3. Address of Operator 1500 Wilco Bldg. Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 23 TOWNSHIP 16-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat UNDESIGNATED
15. Elevation (Show whether DF, RT, GR, etc.) 4177.6 GL	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 11-18-66 - Ran 8 jts 13 3/8" spiralweld csg. set at 300' cemented with 300 sax reg. plus 2% CC. Cement circulated. WOC 16 hrs. Tested csg to 1000#....tested O.K.

11-29-66: Ran 138 jts 8 5/8" 24 & 32# csg set at 4500' - cemented with 350 sax Incor and 150 sax Incor plus 2% CC. WOC 18 hrs. Tested csg to 1000#....tested O.K.

1-10-67: Ran 336 jts 5 1/2" 17 and 20# csg set at 11,540'. Cemented with 375 sax 50-50 Pozmix Incor plus 2% gel plus 10# salt per sax. WOC 18 hrs. Tested csg to 4000#.... Tested O.K. Ran temperture survey. Top of cement 9634.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Margaret Estess

TITLE Production Clerk

DATE 2-15-67

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: