

UNITED STATES  
DEPARTMENT OF THE INTERIOR

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or re-enter or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ *Drilling*

2. NAME OF OPERATOR  
PAN AMERICAN PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR  
Box 68, Hobbs, N.M.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
760' FNL x 760' FEL, Sec 28 (Unit A, NE 1/4 NE 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

5. LEASE DESIGNATION AND SERIAL NO.  
LC-057210

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME  
BAISH B Federal

9. WELL NO.  
2

10. FIELD AND POOL, OR WILDCAT  
MALJAMAR Devonian

11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA  
28-17-32 NMPM

12. COUNTY OR PARISH  
Lea

13. STATE  
N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other)

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) *Squadding*

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Big West Drilg Co., squadded 17 1/2" hole 2:PM 12-20-66.  
On 12-21-66, 13 3/8" OD 48" Casing was set at 390' w/  
450 sq. Cement Circulated. After H.O.C. 18 Hours,  
tested casing w/ 1,000 psi for 30 minutes. Test O.K.  
Reduced hole to 11" @ 390' and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

*Area Supr*

DATE

12-22-66

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

0-4- USGS- H  
1- NSW  
1- SUSP  
1- RRV  
1- KSWANEG

\*See Instructions on Reverse Side

J L GORDON  
ACTING DISTRICT ENGINEER

DEC 27 1966