

8/11 10,930 TD. Prep to P&A. 9.1-45-20.0.
Finish running DST #5 Howco 4500-5150 (San Andres) 1 HW pkr set in
csg @ 4455 3/4" x 1" ck, no WC, tool open total 135 mins, open 15 min
preflow, open w/ fair blow, SI 60 min, reopen w/ fair blow, decrease to
weak blow in 90 min, rec in DP 330' drlg mud, SFT 0, BHEPI 92, F 208,
180 min FBHSIP 1645, HH in 2269, out 2231, 60 min IBHSIP 1633, Ran DP
OE to 4550, Howco spotted 50x Incor Neat cmt @ 4550-4430, job compl
@ 11:00 p.m. 8/10/67, pulled & ID DP & PC's, now removing BOP's.

8/12 Clean pits - Rel A. W. Thompson rig @ 12:00 noon 8/11/67.
Prep to P&A.

8/14 Prep to MORT. Then will install permanent marker.

8/15 MORT - prep to spot top plug & marker.

MARIE ETCHEVERRY #1, 10,930 TD.
8/17/67 Spotted 10' of cement 0-10' in 9-5/8" csg, install marker.
Well P&A @ 10:00 a.m. 8/16/67.
FINAL REPORT.