

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN ORIGINAL
FORM TO THE DISTRICT
ENGINEERForm approved
District Engineer No. 42 R1124
District Engineer

5. LEASE DESIGNATION AND SERIAL NO.

LC 027509-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to design or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME MCA
2. NAME OF OPERATOR Continental Oil Company	8. FARM OR LEASE NAME MCA Unit
3. ADDRESS OF OPERATOR Box 460, Hobbs, New Mexico 88240	9. WELL NO. 245
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FNL + 500' FEL, Section 21, T-17S, R-32E, Sear County, New Mexico.	10. FIELD AND POOL, OR WILDCAT Magnum Pool
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, CR, etc.)
11. SEC., T., R., M., OR PLK. AND SURVEY OR AREA Sec. 21, T-17S, R-32E	12. COUNTY OR PARISH Sear
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The well was spudded at 4:00 AM 7-20-68. Drilled 12 1/4" hole to 891. Set 8 5/8" 24" surface casing at 891. Cemented with 500 sacks class "H" cement, 4% gel and 2% calcium chloride. Cement circulated. Plug down at 1:15 PM 7-21-68. Tested with 800# for 30 minutes. Tested OK. WOC 12 hours

USGS(5), Partners (14) file

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert E. Smith, Jr. Adm. Sec. Chief

DATE

7-29-68

(This space for Federal or State office use)

APPROVED

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JUL 30 1968

*See Instructions on Reverse Side

J L GORDON
ACTING DISTRICT ENGINEER