

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

JUL 26 11 23 AM '68

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No. <b>E-7766</b>
---

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Cities Service Oil Company</b>	8. Farm or Lease Name <b>State AE</b>
3. Address of Operator <b>P. O. Box 69 - Hobbs, New Mexico 88240</b>	9. Well No. <b>2-Y</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1420</b> FEET FROM THE <b>South</b> LINE AND <b>990</b> FEET FROM THE <b>West</b> LINE, SECTION <b>36</b> TOWNSHIP <b>16s</b> RANGE <b>36E</b> NMPM.	10. Field and Pool, or Wildcat <b>Levington Abo</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>Est. 3845 GR</b>	12. County <b>Lea</b>

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded in at 4 PM 7-23-68. Drilled to a TD of 306 feet. Ran 10 joints 13 3/8" OD 48#, H-40 ST&C casing (293') set at 303'. Cemented w/350 sack regular. Plug down at 12:45 AM 7-24-68. Cement circulated. N.M.O.C.C. witnessed cement job. WOC 24 hour. Tested for 30 minutes to 1000 psi. No drop in pressure. Prepare to drill ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED JOE D. HENDERSON TITLE District Clerk DATE 7-25-68

APPROVED BY [Signature] TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: