

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER -

2. Name of Operator
Pennzoil United, Inc.

3. Address of Operator
P. O. Drawer 1828 - Midland, Texas 79701

4. Location of Well
UNIT LETTER **0**, **660** FEET FROM THE **South** LINE AND **1980** FEET FROM
THE **East** LINE, SECTION **33** TOWNSHIP **17-S** RANGE **34-E** NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4079.8 GL

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
K 4619

7. Unit Agreement Name

8. Farm or Lease Name
State "33"

9. Well No.
1

10. Field and Pool, or Wildcat
Undesignated

12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-29-68 Spudded 17 1/2" hole at 2:00 P.M. - Drilled to 365' - Ran 13 3/8" OD, 48# csg. to 364' - Cement w/200 sx Class "H" 6% gel plus 150 sx Class "H" 2% HA-5. Plug down at 11:30 P.M. - Cement circulated O.K.

10-30-68 After 18 hrs WOC, tested csg. to 900# for 30 min - O.K.

11-4-68 Drilled 11" hole to 4,000' - Ran 8 5/8" OD, 24# & 32# casing to 4,000'. - Cement w/450 sx Class "H" 50/50 posmix 6% gel w/23 1/2# salt per sack plus 150 sx Class "H" w/8# salt per sack. - Plug down at 8:45 P.M.

11-5-68 Ran temperature survey - Top cement 2800' - After 26 hrs, tested csg. w/1500# for 30 min - O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *W. L. Ladd* TITLE Drilling Superintendent DATE 11-7-68

APPROVED BY *John W. Rungman* TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: