

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L 339

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator ELK OIL COMPANY	8. Farm or Lease Name McCLURE "J" STATE
3. Address of Operator BOX 310, ROSWELL, NEW MEXICO	9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> , <u>660</u> FEET FROM THE <u>S</u> LINE AND <u>660</u> FEET FROM THE <u>E</u> LINE, SECTION <u>27</u> TOWNSHIP <u>13S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat LAZY J
15. Elevation (Show whether DF, RT, GR, etc.) 4421 GL	12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

SPUDDED 17 1/2 HOLE AT 8:45 P.M. 10-28-68. RUN 12 JTS 13 3/8 H-40, 48 LBS. TO 355 FEET. CEMENT WITH 365 SX CLASS "C" WITH 2% CaCl₂. PLUG DOWN 8 A.M. 10-29-68. AFTER WOC 18 HOURS, TESTED WITH 800 PSI FOR 30 MINUTES. TEST OK. *Cement Circ.*

ON 11-3-68, RUN 98 JTS 8 5/8, 24 LBS AND 32 LBS., J-55 TO 4074. CEMENTED WITH 250 SX CLASS "C" 4% GEL PLUS 100 SX CLASS C WITH 6 LBS SALT/SX PLUG DOWN 12:30 P.M. 11-3-68. AFTER 18 HOURS WOC, TESTED WITH 1500 PSI FOR 30 MINUTES. TEST OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>K. D. McPeters</u>	TITLE <u>AGENT</u>	DATE <u>11-11-68</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u>NOV 14 1968</u>