

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K - 6118	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Pennzoil United, Inc.		8. Farm or Lease Name State "17"
3. Address of Operator P. O. Drawer 1828 - Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>17</u> TOWNSHIP <u>16-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1-6-69 Spudded 17 1/2" hole at 8:00 P.M.
- 1-7-69 Drilled to 370' - Ran 13 3/8" OD, 48# csg. to 368'. - Cemented w/250 sx Class "H" 6% gel plus 100 sx Class "H" w/2% CaCl. - Plug down at 6:30 A.M.
- 1-8-69 After 19 hrs WOC, tested csg. w/1,000# for 30 min. - Tested O.K.
- 1-14-69 Drilled 11" hole to 4350'. Ran 8 5/8" OD, 24# & 32# csg. to 4350'. - Cemented w/ 400 sx Class "H" 50/50 posmix 6% gel w/13.5# salt & 1/4# flocele per sack plus 150 sx Class "C" w/8# salt & 1/4# flocele per sack - Plug down at 12:30 P.M. - Ran temperature survey. Top cement @ 2240'.
- 15-69 After 24 hrs WOC, tested csg. to 1500# for 30 min. Tested O.K.

hereby certify that the information above is true and complete to the best of my knowledge and belief.

ED BY [Signature] TITLE Drilling Superintendent DATE 1-21-69

ED BY [Signature] TITLE Supervisor DATE 1-21-69

IONS OF APPROVAL, IF ANY:

