

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Cities Service Oil Company		8. Farm or Lease Name State CK
3. Address of Operator P. O. Box 69 - Hobbs, New Mexico 88240		9. Well No. 1
4. Location of Well UNIT LETTER G 2040 FEET FROM THE North LINE AND 1930 FEET FROM THE East LINE, SECTION 19 TOWNSHIP 16S RANGE 37E NMPM.		10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4080 (Est. GR)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**TD 4375 Anhydrite. Set 4356' 8 5/8" OD 24#, 28# and 32# csg. at 4375'.
Cemented w/600 sx Halliburton light w/18% salt. Followed by 200 sx class H
w/2# salt per sx. Plug down at 5:35 P.M. 4-4-69. Top of cement by temperature
survey 640' from surface. Tested 8 5/8" csg to 1000 psi for 30 minutes -
Held ok. Drilled plug at 5:35 P.M. 4-5-69. Drilling ahead.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>E. J. Padden</i></u>	TITLE District Superintendent	DATE 4-7-69
APPROVED BY <u><i>[Signature]</i></u>	TITLE APR 10 1969	DATE APR 10 1969
CONDITIONS OF APPROVAL, IF ANY:		