

F.R. 3-25-69
PD 12,000' (Strawn)
Contractor - Tom Brown
3-25-69 Drlg. 60'
3-31-69 Drlg. 285' redbed (CT)
4-7-69 Drlg. 3430' anhy & salt
4-14-69 Drlg. 6395' 1m
4-21-69 Drlg. 8170' 1m
4-28-69 Drlg. 9550' 1m
5-6-69 Drlg. 11,207'
5-12-69 TD 11,680'; MORT
DST 11,454-485', open 3 hrs 15 min. Flwd gas
@ 400 MCF/CPD, rev out 83 FO, 2 hr ISIP 40:
FP 564-2537#, 3 hr FSIP 4089#
5-19-69 TD 11,680'; Prep Perf

5-26-69 TD 11,680'; WO Potential
Perf @ 11,452', 11,456', 11,458', 11,460',
11,462', 11,464', 11,469', 11,471' w/1 SP1
Acid (11,452-471') 1000 gals MA
Flwd 408 BO in 16 hrs thru 17/64" chk,
GOR 808; Grav 44.7, FIP 1100#

6-2-69 TD 11,680'; COMPLETE
LOG TOPS: Anhydrite 2088', Yates 3277',
Queen 4280', San Andres 5060', Glorieta
6440', Albo 8480', Wolfcamp 10,090',
Pennsylvanian 10,832', Strawn 11,321',
Atoka 11,635'

6-5-69 COMPLETION REPORTED