

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator The Headington Company		8. Farm or Lease Name Arreguy
3. Address of Operator 810 First National Bank Building, Oklahoma City, Okla.		9. Well No. 1
4. Location of Well UNIT LETTER C 510 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 13 TOWNSHIP 15S RANGE 34E NMPM.		10. Field and Pool, or Wildcat Norton Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Completed Operations are :

1. Place 25 sacks cement at 10,000'
2. Parted 4 1/2" casing @ 9298'
3. Place 25 sacks cement at stub
4. Place 25 sacks cement at 8200'
5. Place 25 sacks cement at 5500'
6. Place 25 sacks cement at 4600'
7. Parted 8 5/8" casing @ 1520'
8. Placed 25 sacks cement at 1510'
9. Placed 25 sacks cement at 430'
10. Placed 25 sacks cement at 15'.
11. Installed dry hole marker.

Mud laden fluid between plugs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>R. J. [Signature]</i>	TITLE <i>Pls Contractor</i>	DATE <i>Nov 17 1969</i>
APPROVED BY <i>John A. Rangan</i>	TITLE <i>Geologist</i>	DATE <i>Nov 17 1969</i>
CONDITIONS OF APPROVAL, IF ANY:		