

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
 AUG 8 4 10 PM '69

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease  
 State ☐ Fee ☒  
 5. State Oil & Gas Lease No.

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>The Headington Company</b>	8. Firm or Lease Name <b>Arreguy</b>
3. Address of Operator <b>801 First Nat'l Bank, Oklahoma City, Oklahoma 73102</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>C</b> <b>510</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>13</b> TOWNSHIP <b>15 S</b> RANGE <b>34 E</b> NMPM.	10. Field and Pool, or Wildcat <b>Morton Wolfcamp</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 1:45 PM 6/17/69. Cemented 11 3/4" 42# H-40 at 345 with 375 sacks regular 2% calcium Chloride. Plug down 7:15 PM 6/17/69. Cement circulated. WOC 18 hours and tested casing with 700# for 30 minutes, test O.K.

Cemented 8 5/8" 32# & 2 1/4" J-55 casing at 4596 with 200 sacks light weight cement, 7.6# salt per sack and 150 sacks Incer Permox, 2% gel. Plug down 5:40 AM 6/24/69. WOC 18 hours and tested casing with 1200# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>Frank B Stahl</i></u>	TITLE <b>Engineer</b>	DATE <b>8/8/69</b>
APPROVED BY <u><i>[Signature]</i></u>	TITLE <u>                    </u>	DATE <u>                    </u>
CONDITIONS OF APPROVAL, IF ANY:		