

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-85

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6234	
7. Unit Agreement Name	
8. Farm or Lease Name Apple State	
9. Well No. 1	
10. Field and Pool, or Wildcat Kemnitz Lower Wolfcamp	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator Manzano Oil Corporation 505/623-1996	
3. Address of Operator P.O. Box 571/Roswell, NM 88202	
4. Location of Well UNIT LETTER <u>B</u> <u>330</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>16S</u> RANGE <u>33E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 4194 GR	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/8/86 Moved in and rigged up WEK Rig #2.
9/9-9/12 Cleaned out hold to total depth 11,008'. Ran 314 joints (11,008') of 4½" 11.6# & 13.5# casing. Set and cemented @ 11,008' with 225 sacks Class H w/3# salt & 3/10 Halad 9 per sack. Plug down @ 8.07 a.m. 9/11/86. Plugged back total depth 10,975'. Released rig @ 10:45 a.m. 9/11/86. Waiting on completion unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jackie Midkiff TITLE Jackie Midkiff/Production Clerk DATE 9/15/86

APPROVED BY ORIGINAL SIGNED BY JERRY T. TOLSON TITLE DISTRICT SUPERVISOR

DATE SEP 17 1986

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
SEP 16 1986
HOBBS OFFICE