

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
O&G-6015	
7. Unit Agreement Name	
8. Farm or Lease Name	
Bell State	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Wildcat	
12. County	
Lea	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Cayman Corporation
3. Address of Operator 512 Midland Savings Bldg., Midland, Texas
4. Location of Well UNIT LETTER <u>A</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>16-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4194' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-22-69 TD 4350'. Ran 140 joints of 8-5/8", K-55 casing as follows:



Top	1501.93'	24#
	2858.24'	32#

Cemented with 600 sacks class "C" cement with 1/4 lb. cellophane flakes per sack of cement followed by 100 sacks class "C" cement with 2% CaCl<sub>2</sub>. Plug down at 11:05 a.m.

10-23-69 WOC 24 hours and cemented down braden head with 200 sacks class "C" cement with 8% gel and 4% CaCl<sub>2</sub> followed by 100 sacks class "C" cement with 4% CaCl<sub>2</sub>. Plug down at 2:50 p.m.

10-24-69 WOC 18 hours. Tested casing with 1700# for 30 minutes, no leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <u>Engineer</u>	DATE <u>Oct. 24, 1969</u>
APPROVED BY 	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		