

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. K-5481 |
| 7. Unit Agreement Name |
| 8. Farm or Lease Name Nappi |
| 9. Well No. 1 |
| 10. Field and Pool, or Wildcat Kemnitz, Lower Wolfcamp |
| 12. County Lea |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| |
|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> |
| 2. Name of Operator John S. Goodrich |
| 3. Address of Operator 2205 Wilco Building, Midland, Texas 79701 |
| 4. Location of Well UNIT LETTER M, 660 FEET FROM THE West LINE AND 660 FEET FROM THE South LINE, SECTION 23 TOWNSHIP 16S RANGE 33E NMPM. |
| 15. Elevation (Show whether DF, RT, GR, etc.) 4191.9 GR |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-23-74 Set a Cast Iron Bridge Plug @ 9500' w/3 sacks cement on it. Shot into & recovered 5-1/2" 17# casing @8994'.

7-26-74 Placed 100 sack cement plugs at : 7600'-7900'
5690'-5990'
4120'-4480'

8-3-74 Shot into & recovered 8-5/8" 24# casing @1088'.

8-5-74 Placed 60 sack cement plug through 2-3/8" tubing @1080'
8-6-74 Placed 40 sack cement plug through 2-3/8" tubing @1000'
Placed 80 sack cement plug through 2-3/8" tubing @ 349'
Placed 10 sack cement plug @ surface.

Installed marker.
10 lb. per gal gelled brine mud between all plugs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | |
|-----------------------------------|--------------------|--------------------|
| SIGNED <u>John S. Goodrich</u> | TITLE <u>Agent</u> | DATE <u>8-9-74</u> |
| APPROVED BY <u>John W. Runyan</u> | TITLE <u></u> | DATE <u></u> |
| CONDITIONS OF APPROVAL, IF ANY: | | |