

YEAGER WELL NO. 1  
DRILL STEM TEST SUMMARY

- DST #1 9764 - 9830' Wolfcamp. ~~TO~~ 70 minutes. Rec. 372' drilling fluid x 1561' sulphur wtr. 60 min ISI 3893 psi, FFP 840 psi, 120 min FSIP 3855 psi.
- DST #2 13220 - 13320 - Devonian. TO 70 minutes. Rec. 5' mud x no shows. 30 min ISIP 1921 psi, FFP 1682 psi, 120 min FSIP 1921 psi.
- DST #3 13220 - 13340' - Devonian. TO 70 min. Rec 3770' SOCWB & 30' GCM. 30 min ISIP 4479 psi, FFP 1742 psi, 120 min FSIP 5077 psi.
- DST #4 13224 - 13390' - Devonian. TO 70 min. Rec. 3740' W.B.; 180' SO & GCDM; 180' Salt Water cut mud slightly oil x gas cut. 30 min ISIP 5107 psi, FFP 1877 psi, 120 min FSIP 5212 psi.

**RECEIVED**

**APR 16 1970**

**OIL CONSERVATION COMM.**  
**EDRS, N. M.**