

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐ <u>Shut in</u>	7. UNIT AGREEMENT NAME <u>MCA</u>
2. NAME OF OPERATOR <u>Conoco Inc.</u>	8. FARM OR LEASE NAME <u>MCA Unit Bty 1</u>
3. ADDRESS OF OPERATOR <u>P.O. Box 460, Hobbs, NM 88240</u>	9. WELL NO. <u>266</u>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <u>Unit K</u> <u>1345' JSL + 2615' JWL</u>	10. FIELD AND POOL, OR WILDCAT <u>Malpman 4/8A</u>
14. PERMIT NO. <u>30-025-23687</u>	11. SEC., T., R., OR S.W. AND SURVEY OR AREA <u>Sec. 20, T17S, R32E</u>
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH <u>Lea</u>
	13. STATE <u>NM</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETION ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐

(Other) Squeeze Casing leaks + ret to prod X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐

(Other) _____
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE DRILLING OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and completion to this work.)

1. M&R U. G&H w/4-3/4" bit, CSG scraper + tbg. Scrape CSG to CIBP @ 2515'. Gb in hole w/pkr. Test CIBP to 500 psi.

2. Squeeze interval from 2515' to 900' as follows: G&H w/cmt/retainer, set retainer @ 900'. Establish inj rate w/10 lb/gal brine. Mix + pmp 200 SXS of 50/50 Cal-Seal / Class "C" w/200 SCF N₂/lbs. Pmp 3 bbls fresh water, pmp 2000 gal "Flo-Chek", pmp 200 SXS 50/50 Cal-Seal / Class C w/200 SCF N₂ lbs. Pmp 100 SXS Class C cmt + Tail w/100 SX Class C cmt. Flush w/fresh water. WOC. 48 hrs.

3. Drill out cmt to 1250' + test to 500psi. If CSG holds drill out to CIBP @ 2515' + test to 500psi. If back tests hole proceed - if not contact office for cementing procedure

18. I hereby certify that the foregoing is true and correct

SIGNED DE FINNEY

TITLE Administrative Supervisor

DATE February 27, 1987

(This space for Federal or State office use)

APPROVED BY Off. Sgd. Charles S. Dalton

TITLE _____

DATE 3-10-87

CONDITIONS OF APPROVAL _____

*See instructions on Reverse Side

RECEIVED
MAR 12 1987
OCD
HOBBS OFFICE

4. Drill out CIBP @ 2515' & prepare to pull RBP @ 3054'. Retrieve RBP & P00H. Clean out to TW 34110'.
5. Return MCA no. 266 to production, going in hole w/prod. equipment & placing on test. Rig down.