

CONT. Cactus
DATE

F.R. 3-2-71; Opr's Elev. 3749' DF
PD 13,000' RT (Devonian)
Contractor - Cactus
Drlg. 3040'
Drlg. 4936'
Drlg. 6841'
Drlg. 8838' 1m & cht
Drlg. 10,190'
DST 9595-9716', open 4 hrs, rec 5 BM + 21
B salt wtr w/trace oil, No ISIP, FF 216-
475#, 1 hr FSIP 3441#, HP 4310-4255#
Drlg. 11,055' sh
Drlg. 11,580'
Drlg. 12,125' 1m & cht
Drlg. 12,763' sh

LEA
AMERADA HESS CORP.

Garrett, W.
#1 State "WG"

NM Sec 31, T168, R388
Page #2

5-3-71
5-11-71

TD 12,825'; Prep Perf
TD 12,825'; Swbg
Perf 12,749-771', 12,774-778', 12,782-784',
12,792-802' w/2 SPF
Acid (12,749-802') 1000 gals (15% NE)
Swbd 140 BO in 20 hrs (12,749-802')
Acid (12,749-802') 3000 gals (20% NE)
Flwd 26 BO in 3 hrs & died (12,749-802')
Drlg. 12,843'
Flwd 27 BO in 3 hrs thru 48/64" chk
(12,749-802')
TD 12,880'; Tstg
Acid (12,825-880') 5000 gals
Flwd 32 BO in 19 hrs thru 24/64" chk
(12,825-880')

5-17-71

5-25-71

6-2-71

6-8-71

6-15-71

6-21-71

6-24-71

TD 12,880'; Tstg
Flwd 22 BO in 24 hrs thru 24/64" chk (12,749-
880')
TD 12,880'; Tstg
Flwd 251 BO in 72 hrs thru 24/64" chk
(12,749-880')
TD 12,880'; TO Pmp
Ppd 499 BO in 19 hrs 30 mins (12,749-880')
TD 12,800'; COMPLETE
LOG TOPS: Anhydrite 2121', Yates 3432',
Queen 4244', San Andres 5132', Glorieta
6558', Tubb 8260', Abo 8797', Strawn 11,200',
Mississippian 11,530', Devonian 12,681'
COMPLETION REPORTED