

COUNTY	LEA	FIELD	Maljamar	OWWO	STATE NM	30-025-23778
OPR	CONTINENTAL OIL CO.					MAP
	288 MCA Unit Bty. 1					
	Sec 29, T-17-S, R-32-E					CO-ORD
	65' FNL, 1295' FWL of Sec					
	Re-Spd 1-15-72					CLASS
	Re-Cmp 2-16-72					OWDF EL
		FORMATION	DATUM	FORMATION	DATUM	
CSG & SX - TUBING						
8 5/8" at 700' w/400 sx						
5 1/2" at 4080' w/300 sx						
LOGS EL GR RA IND HC A						
	TD 4080'; PBD 4030'					
(Grayburg-San Andres) Perfs 3682-3996' NO NEW POTENTIAL						

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT.	PROP DEPTH	3996'	TYPE WO
DATE			

F.R.C. 3-25-72; Opr's Elev. 3950' GL
PD 3996' WO (San Andres)
(Orig. comp 6-I-71 thru Perfs 3682-3703', OTD 4080', OPB 4030')

3-20-72 TD 4080'; PBD 4030'; COMPLETE
Perf @ 3799', 3803', 3807', 3812', 3816', 3820', 3830', 3901', 3904', 3983', 3986', 3996' w/1 SPI
Acid (3682-3996') 7500 gals
Frac (3682-3996') 10,000 gals wtr + 15,000# sd

3-25-72 COMPLETION REPORTED



LTR



Job separation sheet

COUNTY LEA FIELD Maljamar STATE NM 30-025-23778
 OPR CONTINENTAL OIL CO. MAP
 288 MCA Unit
 Sec 29, T-17-S, R-32-E CO-ORD
 65' FNL, 1295' FWL of Sec
 Spd 5-15-71
 CLASS EL 3954.8
 Cmp 6-1-71

FORMATION	DATUM	FORMATION	DATUM
8 5/8" at 700' w/400 sx			
5 1/2" at 4080' w/300 sx			

LOGS EL GR RA IND HC A TD 4080'; PBD 4030'
 IP (Grayburg-San Andres) Perfs 3682-3703' F 372 BOPD. Pot based
 on 24 hr test thru 3/4" chk. GOR TSTM; Grav NR; CP Pkr; TP 50#.

Distribution limited and publication prohibited by subscribers' agreement.
 Reproduction rights reserved by Williams & Lee Spouting Service, Inc.

CONT Cactus PROP DEPTH 4080' TYPE RT
 DATE

F.R. 5-18-71
 PD 4080' RT (Grayburg-San Andres)
 Contractor - Cactus
 Drlg. 2205' anhy
 Drlg. 3850' dolo
 TD 4080'; Rng Logs
 TD 4080'; PBD 4030'; Tstg
 Perf @ 3682', 3684', 3686', 3688', 3692',
 3694', 3696', 3698', 3700', 3703' w/1 SPI
 Flwd 274 BNO in 24 hrs (3682-3703')
 Acid (3682-3703') 500 gals (15% NE)
 Flwd 265 BO + 30 BAW in 22 hrs (3682-3703')
 TD 4080'; PBD 4030'; Tstg
 TD 4080'; PBD 4030'; COMPLETE
 COMPLETION REPORTED