

MARALO, INC.  
 STATE "K" 33 NO. 3  
 4-POINT BACK PRESSURE TEST AND  
 BOTTOM HOLE PRESSURE BUILD-UP TEST.  
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 24 to 25, 1984  
 TEST DEPTH: 11,723 FEET  
 ELEMENT NO: 34911 (0-6000 PSI)  
 OPERATOR: B.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 11,723 FEET</u>
10-24-84	10:15 A.M.		4801 gauge reached 11,723'
	11:00 A.M.	00 Hrs. 00 Min.	4801 Begin 4-Point Test.
	11:15 A.M.	00 15	4622
	11:30 A.M.	00 30	4378
	11:45 A.M.	00 45	4236
	12:00 Noon	01 00	4175 End Rate I
	12:15 P.M.	01 15	4097
	12:30 P.M.	01 30	4018
	12:45 P.M.	01 45	3955
	1:00 P.M.	02 00	3913 End Rate II
	1:15 P.M.	02 15	3825
	1:30 P.M.	02 30	3708
	1:45 P.M.	02 45	3627
	2:00 P.M.	03 00	3587 End Rate III
	2:15 P.M.	03 15	3211
	2:30 P.M.	03 30	2855
	2:45 P.M.	03 45	2683
	3:00 P.M.	04 00	2653 End Rate IV
10-24-84	3:00 P.M.	00 Hrs. 00 Min.	2653 Shut-In, Begin Build-Up Test.
	3:15 P.M.	00 15	2876
	3:30 P.M.	00 30	3066
	3:45 P.M.	00 45	3238
	4:00 P.M.	01 00	3407
	4:30 P.M.	01 30	3614
	5:00 P.M.	02 00	3771
	6:00 P.M.	03 00	3883
	7:00 P.M.	04 00	3958
	8:00 P.M.	05 00	4030
	9:00 P.M.	06 00	4097
	10:00 P.M.	07 00	4157
10-24-84	11:00 P.M.	08 00	4215
10-25-84	12:00 A.M.	09 00	4272
	1:00 A.M.	10 00	4305
	2:00 A.M.	11 00	4344
	7:00 A.M.	16 00	4501
10-25-84	9:45 A.M.	18 45	4559 Chart ran down, end of test.

