

F.R. 8-17-71; Opr's Elev. 3955' DF
PD 13,100' RT (Devonian)
Contractor - Marcum
8-30-71 Drlg. 3475' anhy
9-7-71 Drlg. 5458' 1m
9-13-71 Drlg. 7447' 1m
9-20-71 Drlg. 9194' 1m
9-28-71 Drlg. 11,053' 1m & sh
10-4-71 Drlg. 11,977' 1m & sh
10-11-71 Drlg. 12,926' 1m & sh
10-19-71 TD 12,982'; Tstg
DST 12,943-982', open 4 hrs (3000' WB), GTS
1 hr 40 mins, rev out WB + 90 BO (Grav 60)
1 hr ISIP 4953#, FP 1555-4156#, 1 hr 18 min
FSIP 4953#, HP 6265-6265#

LEA Shoebar, E. NM Sec 30, T16S, R36E
HAMON, JAKE L. 3 State K-33 Com Page #2

10-19-71 Continued
Perf (Devonian) 12,909-15', 12,932-46' w/4 SPF
Flwd 230 BO in 15 hrs 30 mins thru 24/64"
chk, TP 90# (12,909-946')

10-25-71 TD 12,982'; COMPLETE
SAMPLE TOP: Woodford 12,780' (-8825')
LOG TOPS: Anhydrite 2036', Yates 3192',
Queen 4096', San Andres 4814', Glorieta
6283', Tubb 7583', Abo 8290', Wolfcamp 9488',
Strawn 11,329', Atoka 11,399', Mississippian
11,939', Devonian 12,895'

10-28-71 COMPLETION REPORTED