

COUNTY LEA FIELD Maljamar STATE NM 30-025-24095

OP CONTINENTAL OIL CO. RIAP

309 MCA Unit

Sec 19, T-17-S, R-32-E CO-ORD

1395' FNL, 1295' FEL of Sec

Spd 4-21-72

Cmp 5-27-72

CSG & SX - TUBING

8 5/8" at 712' w/300 sx

5 1/2" at 4075' w/300 sx

LOGS EL GR RA IND HC A

CLASS		E	
FORMATION	DATUM	FORMATION	DATUM

TD 4075'; PBD 4068'

IP (Grayburg-San Andres) Perfs 3593-4045' P 17 BOPD + 173 BW. Pot based on 24 hr test. GOR ISTM; Grav 37.5

Distribution limited and publication prohibited by subscribers' agreement. Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

DATE Cactus PROP DEPTH 4100' TYPE RT

F.R. 4-10-72; Opr's Elev. 3961' GL
 PD 4100' RT (Grayburg-San Andres)
 Contractor- Cactus

4-24-72 Drlg. 2740' anhydrite

5-1-72 TD 4075'; PBD 4068'; WOC

5-8-72 TD 4075'; PBD 4068'; Swbg load
 Perf @ 3593', 3596', 3599', 3602', 3605', 3609',
 4041', 4043', 4045' w/2 SPI
 Acid (4041-45') 1500 gals
 Acid (3593-3609') 1500 gals
 Frac (3593-3609') 15,000 gals wtr + 30,000# sd

5-15-72 TD 4075'; PBD 4068'; SI

5-26-72 TD 4075'; PBD 4068'; SI

6-5-72 TD 4075'; PBD 4068'; TO Pmp
 Ppd 8 BO + 78 BW in 24 hrs (3593-4045')

6-12-72 TD 4075'; PBD 4068'; TO Pmp
 Ppd 42 BO + 220 BW in 24 hrs

6-19-72

TD 4075'; PBD 4068'; WO Potential
Ppd 17 BO + 173 BW in 24 hrs (3593-4045')
TD 4075'; PBD 4068'; COMPLETE
COMPLETION REPORTED

6-26-72
72