

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator MONSANTO COMPANY		8. Farm or Lease Name ARCO - STATE
3. Address of Operator 101 North Marienfeld, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 9 TOWNSHIP 16S RANGE 32E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, CR, etc.) 4346' DF; 4332' Gr.		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 15" hole 7 A.M. 7/5/72.
Drilled 15" hole to total depth 615' & set 11 3/4" 42# H-40 ST&C Casing at 615' and cemented w/ 500 Sx. Class "H", 2% CaCl. Plug down 10 P.M. 7/5/72.
Cement did not quite circulate. Cemented to surface w/ 2 Yds. Readimix.
WOC 18 Hrs. & tested w/ 800 psi for 30 Mins., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *E.M. Scholl* **E.M. Scholl** TITLE District Engineer DATE 7/13/72

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv. DATE JUL 17 1972

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUL 14 1972

OIL CONSERVATION COMM.
HOBBS, N. M.

55

Oil Conservation Comm.
Hobbs, N. M.
July 14, 1972