

- 3/28/75 POOH. Recovered 109' 2-3/8" tubing. Lay down 8 joints wash pipe. Prep GIH w/Cutrite shoe to washover 103' of fish to recover. Shut down due to high winds. (crew would not work).
- 3/29/75 Ran 4 joints wash pipe, jars, 4 drill collars w/flat bottom washover shoe, on bottom @ 11:00 A.M. Milled from 10,344' to 10,349'. Stopped making hole. Pressure from 650 to 1100 pis. Continued to attempt making hole for two hours ending @ 3:30 P.M. POOH w/tubing, drill collars and wash pipe - found shoe worn out. Closed in overnight.
- 3/30/75 No report.
- 3/31/75 Shut down due to snow storm.
- 4/1/75 RIH w/4" x 3-1/8" Cutrite (sawtooth) mill, 4 joints wash pipe. On bottom @ 10:00 A.M.
- 4/2/75 POOH w/tubing & saw tooth mill - mill worn. Recovered 1 each 18" tubing, 7' tubing. Hung in wash pipe. RIH w/flat bottom wash shoe, 4 joints wash pipe and 4 drill collars w/o jars. Top of fill @ 10,347'. Milled and washed 10,358'. Samples indicated milling on steel. Mill forging. Prep to POOH. Continued to rotate to 6:30 P.M. Reversed out all cuttings.
- 4/3/75 POOH w/tubing and drill collars and wash pipe. Shoe worn out. Shut down 2 hours due to high winds. on bottom @ 3:30 P.M. Found top of fill @ 10,347'. Circulated @ 750 psi. Circulated out metal and cement cuttings. Milled to 10,351'. Made no new hole. Milled washover - fish down.
- 4/4/75 Continued milling steel and cement. Made connection @ 10,357'. Continued milling to 3:30 P.M. Last 30 min. no progress - to 10,361'. POOH. Mill worn, still in usable condition. Prep to run new mill.
- 4/5/75 RIH w/concave mill, 4-1/2" OD on 4 each 3-1/2" drill collars. Milled 4' and water course plugged - applied 2000 psi. Could not pump. POOH @ approximately 10,365'. Wet all way. Found 18" piece of tubing twisted in mill. Tubing in center of hole.
- 4/6/75 PBTD 10,440'. RIH w/4" OD x 3-1/2" ID sawtooth mill, 4 jts. wash pipe, 4 drill collars. Cleaned out small amount of junk. Milled from 10,365' to 10,382' (17"). Tool worn - could not circulate. started out of hole @ 6:00 P.M. Pulled 72 doubles. SIOSunday.
- 4/7/75 No report.
- 4/8/75 PBTD 10,440'. Pulled tubing. Closed down due to high winds.
- 4/9/75 POOH w/drill collars and wash pipe. Found 2' of tubing in wash pipe. Wash tool (saw tooth) worn. Picked up new shoe. On bottom @ 10:00 A.M. Found top of fill @ 10,379'. Washed to bottom 10,381'. Made 2' @ 10,383. POOH. Found 15' piece of tubing in wash pipe - threaded. SION.
- 4/10/75 RIH w/3-7/8" x 3-1/2" wash shoe on two joints 3-7/8" wash pipe, 4-3/8" drill collars. Found top of junk @ 10,379'. Milled to 10,381'. Mill stopped. POOH. Found small amount of junk in wash pipe. Wash shoe completely worn out. RIH w/4" concave mill - on bottom @ 6:15 P.M. SION

REL

11/1/79

OL CUB