

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
		5. State Oil & Gas Lease No.
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator GREAT WESTERN DRILLING COMPANY		8. Farm or Lease Name SOMBRERO STATE
3. Address of Operator BOX 1659 MIDLAND TX 79701		9. Well No. 1
4. Location of Well UNIT LETTER J , 3496 FEET FROM THE NORTH LINE AND 1980 FEET FROM THE EAST LINE, SECTION 6 TOWNSHIP 16-S RANGE 34-E NMPM.		10. Field and Pool, or Wildcat WILDCAT
15. Elevation (Show whether DF, RT, GR, etc.) 4161' GR		12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 1:15 PM, 6-16-73. Drilled 17 1/2" hole to 357'. Set 13 3/8" 48# casing at 352' and cemented with 400 sacks Class "C" plus 2% CaCl. Cement circulated. Plug down 2:00 AM, 6-17-73. Tested casing and BOP with 600 psi for 30 minutes, held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.I. Comstock TITLE Chief Engineer DATE 6-20-73

APPROVED BY Office Manager TITLE Office Manager DATE 6-20-73

CONDITIONS OF APPROVAL, IF ANY: