

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Dry</u>	7. Unit Agreement Name
2. Name of Operator <u>Amarillo Oil Company</u>	8. Farm or Lease Name <u>Gordon Cone</u>
3. Address of Operator <u>P. O. Box 151 Amarillo, Texas 79105</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>J</u> <u>2105</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>10</u> TOWNSHIP <u>15-S</u> RANGE <u>38-E</u> N.M.P.M.	10. Field and Pool, or Wildcat <u>Wildcat</u>
15. Elevation: (Show whether DF, RT, GR, etc.) <u>GL</u>	12. County <u>Lea</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <u>Drilling Report</u> <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, SEE RULE 1103.

Spud 11-9-74. Set 412' 12 3/4" OD csg. cemented w/400 sks. class A w/2% CaCl cement. Wait on cement 26 hrs. Tested 12 3/4" casing w/500 psi with pump with hole loaded w/fresh water. Drilled 11" hole & set 8 5/8" OD casing at 4848'. Cemented w/200 sks. class C cement. WOC 24 hrs. Tested 8 5/8" casing to 1500 psi with pump w/hole loaded w/fresh water. Drilled to total depth of 13,096'. Ran DST #1, 12,936' - 13,096'. Recovered 819' of drlg. mud & 1274' of formation water. 1-6-75. Plugged well (See form C-103, Plugging Report, for details). Released rig 1-7-75.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Z. E. Moss Z. E. Moss Drilling & Production Assistant
DATE 4-1-75

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: