

COPIES RECEIVED	
TRIBUTION	
FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Mesa Petroleum Co.	8. Farm or Lease Name West Knowles
3. Address of Operator P. O. Box 2009, Amarillo, Texas 79105	9. Well No. 2
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>16S</u> RANGE <u>37E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3765 GR, 3778 RKB	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 2:00 pm on 2-6-75. Drilled to 355' with 17 1/2 bit. Ran 10 jts 13 3/8" 54.50# K-55 ST&C (377.50') and set @ 355' RKB. Used guide shoe and installed one centralizer midway on 1st joint. Cemented with 350 sxs Class H with 2% cc. Circ. out 22 sx. Plug down 1:30 am 2-7-75. WOC 24 hrs. Tested csg to 750 psi - 30 min - OK. Drld to 4195 on 2-12-75. Ran 8 5/8" csg as follows:
1.50 Guide shoe
1424.68 8 5/8" 32# K-55 ST&C (32 jts.)
2806.82 8 5/8" 24# K-55 ST&C (64 jts.)
4233.00 set @ 4195' RKB. Installed centralizer 10' above shoe and on 3rd and 5th collar. Insert float 1 jt up. Safety backoff @ 1242.97'. Cemented w/300 sxs Class "C" with 2% cc. PD @ 3:45 pm 2-12-75. WOC 24 hrs. Tested csg to 1000 psi - 30 min - OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. J. White TITLE Production Engineer DATE 2-14-75

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

XC: 3-NMOC, 1-Midland, 9-WI owners