

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole		7. Unit Agreement Name
2. Name of Operator C & K PETROLEUM, INC.		8. Farm or Lease Name Shipp 27 "A"
3. Address of Operator 607 Midland National Bank Bldg. Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 27 TOWNSHIP 16-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3778.1 GR.		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 4:00 PM August 1, 1975.

Drilled 17-1/2" hole to 374'; set 13-3/8" csg. @ 372'. Cemented with 375 sx. Class "C" cement. Topped out to surface with 3 yds. Ready Mix. Plug down @ 6:15 AM 8-2-75.

WOC 15 hrs.; tested casing with 500# for 30 min. Held okay.

Drilled 12-1/4" hole to 4225'. Set 8-5/8" csg. @ 4225'. Cemented with 500 sx. lite weight followed with 200 sx. Class "C". Plug down @ 1:00 PM 8-9-75. WOC 15 hrs. tested csg. with 1500# for 30 min.; held okay.

Drilled 7-7/8" hole to 11,665' TD. Well dry, preparing to P&A.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *[Signature]* TITLE Adm. Supervisor DATE 9/15/75

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: