

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. -----	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator C & K Petroleum, Inc.		8. Farm or Lease Name Shipp "34"
3. Address of Operator 607 Midland National Bank Bldg., Midland, Texas 79701		9. Well No. 2
4. Location of Well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>34</u> TOWNSHIP <u>16-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated-Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3773.1		12. County Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded: 9:00 a.m. May 23, 1975

Surface Casing: Drilled 17-1/2" hole to 375'. Set 13-3/8" csg @ 375', cemented with 350 sx Class "C" 2% Cal Col. Plug down 4:30 a.m. 5-24-75. Circ out 50 sx. WOC 18 hrs Tested csg with 500# 30 min. Held OK.

Intermediate Casing: Drilled 11" hole 4225'. Set 8-5/8" csg @ 4225'. Cemented with 400 sx Class "C" and 150 sx neat. Plug down @ 2:30 a.m. 5-31-75. WOC 20 hrs. Tested csg with 1000# 30 min. Held OK.

Oil String: Drilled 7-7/8" hole to 8475'. Set 4-1/2" csg @ 8475'. Cemented with 350 sx Class "C" and 200 sx Class "H". Plug down @ 5:15 p.m. Ran temp. survey found top cement outside 4-1/2" casing @ 5700'. WOC in excess of 48 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature]

TITLE Administrative Supervisor

DATE 6-20-75

Orig. Signed by

APPROVED BY

John Runyan

Geologist

TITLE

DATE

JUN 23 1975

CONDITIONS OF APPROVAL, IF ANY: