

STATE "G" #1

DRILLSTEM TEST NO. 1: 12,475 - 12,526 Atoka Zone

Opened on 15" preflow - no blow. Shut in for 1 hr. Reopened for
1 hr. flow period - no blow. Recorded 1500' water blanket. Sample chamber
had 2600 cc fluid

IHP 6967#; ISIP 1577#; DSP 736#; FFP 1,000- 1,050#;
FSIP - 1 hr. 1975#, FHP 6943#.