

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Rex Alcorn	8. Farm or Lease Name Shipp
3. Address of Operator Ingram Building, 100 South Kentucky, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>16 South</u> RANGE <u>37 East</u> NMPM.	10. Field and Pool, or Wildcat West Knowles-Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3762 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Set Surface Casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Sept. 30, 1977: Spudded with cable tools (Glenn's Well Services, Tatum, NM) and drilled 16" hole to 350 feet. Top red beds 217'.
Ran 10 joints 13 3/8", 61# & 68#, H-40, 8RD, ST&C, Rg 3 casing to 345 feet: Bottom joint welded.
Oct. 21, 1977 : Halliburton cemented with 225 sax Cl. C cement with 2% CaCl, circulated 25 sax of clean cement to pit, 30' left inside casing.
Oct. 24, 1977 : Moved off cable tools; Waiting on Rotary Rig.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Rex Alcorn TITLE Operator DATE Oct. 26, 1977

APPROVED BY Orig. Signed by TITLE DATE 1977
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
JAN 10 1977

OL COUNCIL ON
LEADS, R. M.