

Set at 10,950', cement w/350 sx. Class H w/.3 of 1% CFR2, .3 of 1% HR4, 5 lbs. KCL per sx., pumped 500 gallons of mud flush, plug down 10:15 AM 2/14/78, Bumped Plug w/2000 psi. Will run temperatur survey in 8 hrs. Found TD at 10,910', top of cement 9,840'. Tested casing at 2,000 lbs for 30 min. pressure held alright

RECEIVED

MAR 6 1976

OIL CONSERVATION COMM.
HOBBS, N. M.