

- 2-18-79 Ran 2 3/8" tubing and tagged cement plug at 5732' (300' plug). POH to 4800'. Spotted 100 sk. plug. WOC 3 hrs. ran tubing and tagged cement plug at 4470' (330' plug). POH to 2150' spotted 50 sk cement plug at 2150'. WOC Shut down for night.
- 2-20-79 Ran 2 3/8" tubing and tagged cement plug at 2110' (140' plug). POH w/2 3/8" tubing. Removed wellhead, BOP's, and bradenhead. Cut-off 8 5/8" head. Spotted 10' plug at surface, welded on plate and dry-hole marker on casing.

Class "C" cement was used for plugging operation. 298' of 13 3/8 casing set at 310' and 4635' of 8 5/8" casing set at 4647' were left in hole.

Waiting on pits to dry out before leveling and inspection.