

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL ON TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Marathon Oil Company		8. Farm or Lease Name Aetna Eaves
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico 88240		9. Well No. 1-Y
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>2130</u> FEET FROM THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>16S</u> RANGE <u>38E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>				
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>				
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>				

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 17 1/2" hole to 310'.

Ran and set 7 joints of 13 3/8", 48#, H-40 casing, at 310'.

Cemented casing with 200 sacks Class "H" with 10# Gilsonite, 1/2# Flocele, and 2% CaCl₂ followed with 200 sacks Class "H" with 2% CaCl₂. Circulated 200 sacks. WOC 12 hours. Cut off 13 3/8" casing and installed 12" API weld-on flange (9-6-78).

After 24 hours tested casing and blowout equipment to 1000 psi. Held OK. Preparing to drill out casing shoe with 11" bit (9-7-78).

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Production Engineer DATE September 8, 1978

APPROVED BY [Signature] TITLE DATE SEP 11 1978

CONDITIONS OF APPROVAL, IF ANY: