

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
None	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator Harper Oil Company	
3. Address of Operator 2004 Wilco Bldg; Midland, Texas 79701	
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>15s</u> RANGE <u>35e</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 3957.5 KB	

7. Unit Agreement Name None
8. Farm or Lease Name J. V. Reed
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Td 4694 on 1/3/79 Ran 110 joints of 8 5/8" casing (24# & 28#) to 4694. Cemented with 770 sxs (470 sxs Vall Lite w/15# salt & 1/4# Flo Cel & 300 sxs with 2% caluim chloride. Circulated out 10 sxs. Plug down @ 9:30 AM. WOC 12 hrs. Cut off casing & nipped up. Went in hole & pressured up to 2000# for 30 minutes - tested okay. Drilled plug, float shoe & 65' cement. Prep to drill ahead on 1/4/79

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>Norman K. Barker</u>	TITLE <u>Manager</u>	DATE <u>1/25/79</u>
APPROVED BY <u>John Runyan</u>	TITLE	DATE <u>JAN 29 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		