

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
None	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Harper Oil Company		J. V. Reed
3. Address of Operator		9. Well No.
2004 Wilco Bldg; Midland, Texas 79701		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM		Wildcat
THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>15S</u> RANGE <u>35E</u> NMPM.		
15. Elevation (Show whether DF, RT, CR, etc.)		12. County
3957.5 KB		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17 " hole on 12/23/78 @ 9 AM; Ran 9 joints of 13 3/8", 48# casing to 392 feet. Cemented with 400 sxs class "C" w/2% Calcuim Chloride. Plug down at 6 PM on 12/23/78. Circulated out 38 sxs. Cleaned pits & shut down for Xmas. On 12/26/78 cut off casing & welded on head, pressured up to 500# for 30 minutes - tested okay. Drilled float collar plug and 44 feet of cement.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Norman K. Barker TITLE Manager DATE 1/25/79

APPROVED BY John Canyon TITLE Geologist DATE JAN 29 1979

CONDITIONS OF APPROVAL, IF ANY: