

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

OIL
WELL ☐

GAS
WELL ☒

OTHER ☐

Name of Operator

Harvey E. Yates Company

Address of Operator

P. O. Box 1933, Roswell, New Mexico 88201

Location of Well

UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM

THE East LINE, SECTION 28 TOWNSHIP 16S RANGE 37E NEPTA.

15. Elevation (Show whether DF, RT, GR, etc.)

3786.3' GL

5a. Indicate Type of Lease

State ☐

Lease ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Form of Lease Name

Burton

9. Well No.

1

10. Field and Pool, or Wildcat

Und. Casey Strawn

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PLUG OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☐
CASING TEST AND CEMENT JOBS ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER Finish completion operations ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-31-79 - 9-2-79 Swab and test.
9-3-79 SI.
9-4-79 Released packer & POH w/2 3/8" tubing and packer.
9-5-79 Ran 2 7/8" tubing and packer, set at 4976'. Fracked 5 1/2" casing perfs 5090' - 5100' w/10,000 gals Mini-max 2 w/11,000# 20/40 sand & 5000# 10/20 sand at 21 B/M at 5300 psi. ISIP 3150 psi. 10" SIP 2600 psi.
9-6-79 Pulled and LD 2 7/8" tubing. Reran 2 3/8" tubing and packer. Set packer at 4961'.
9-7-79 to 9-13-79 Swab tested.
9-13-79 POH w/tubing and packer. Reran tubing w/BH pump assembly. Bottom of tubing at 5208' KB. TAC at 4974' in 10,000# tension.
9-14-79 Ran 2" X 1 1/4" X 20' trav. bbl pump & 208 3/4" X 25' Norris 78 sucker rods. Spaced out and clamped well off.
9-15-79 - 9-19-79 WO pumping unit.
9-20-79 Set pumping unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Pete T. Sandoz TITLE Engineer

DATE 9-20-79

Orig. Signed by
Jerry Sexton
Dist. 1, Supr.

TITLE _____

DATE SEP 24 1979

REVISIONS OF APPROVAL, IF ANY: