

PARKER & PARSLEY DEV. CO.
DAILY OPERATIONS REPORT
BY WELL

(01/01/00 THRU 12/31/99)
PERMIAN DIVISION

DDPF080
10/09/95
16:40:35

=====

WELL: MORTON SOLID ST. #1 (W/O)
OPERATOR: P&P DEVELOPMENT LP
DISTRICT: PERMIAN DIVISION

STATE: NM
WI: 0.21622830
COUNTY: LEA

PTD: 10,45

=====

1/2" x 5 1/2" annulus w/70 BW. Press to 700 PSI. Acidize w/4500 gals 15% NEFE w/300 scf/bbl at 0.2 BPM & 4500 PSI. ISIP 4500 psi. 5" 4300 PSI, 10" 4200 PSI, 15" 3900 PSI. RD BJ. Instl chk & flw wlldwn to tnk in 12 min. Rec 13 BLW. RU to swab. IFL @ sfc. FEL 6000' FS. Recvr'd 42 BLW total 55 BLW rcvr'd. 111 BLWTR. SIW & SDFN.

DC-\$ 8,900.00

CTD-\$ 52,675.00

06/26/95 IFL 6000' FS. FEL 9000' FS. Rcvr'd 50 BLW in 5 hrs. Last 2 runs had 5% oil cut. 61 BLWTR.

DC-\$ 1,450.00

CTD-\$ 54,125.00

06/27/95 IFL 8000' FS. 1 run w/50% oil cut. Rel pkr & POH w/352 jts - 2 7/8" tbg & pkr. TIH w/2 7/8" BPMA (32'), 3' perf'd sub, 1 25/32" SN, 10 jts - 2 7/8" tbg (294'), TAC (3'), 347 jts - 2 7/8" tbg (10,014'). Set TAC @ 10,017' w/13 pts ten. SN @ 10,312 GR. EO @ 10,346' GR. ND BOP. NU wllhd. TIH w/pmp, 8-1 1/2" K-Bars, 213-3/4" rods. SIW & SDFN.

DC-\$ 3,100.00

CTD-\$ 57,225.00

06/28/95 FIH w/93-7/8" rods, 100-1" rods, 1 1/2" x 22' PR w/1 3/4" x 10' LNR. Space out pmp & HWO. Load tbg w/36 BW. Good pmp action RI Pride WS. Place well back on production.

DC-\$ 1,640.00

CTD-\$ 58,865.00

06/29/95 24 hrs (P) 0 BO + 47 BWL + 0 MCF.

CTD-\$ 58,865.00

06/30/95 24 hrs (P) 0 BO + 52 BWL + 0 MCF. 224 BLWTR.

CTD-\$ 58,865.00

07/01/95 24 hrs (P) 0 BO + 44 BWL + 0 MCF. 180 BLWTR.

CTD-\$ 58,865.00

07/02/95 24 hrs (P) 0 BO + 49 BLW + 0 MCF. 131 BLWTR.

CTD-\$ 58,865.00

07/03/95 24 hrs (P) 1 BO + 40 BLW + 0 MCF, 91 BLWTR.