PARKER & PARSLEY DEV. CO. (01/0 DAILY OPERATIONS REPORT PERMIAN DIVISION BY WELL

(01/01/00 THRU 12/31/99)

DDPF080 10/09/95

16:40:35

STATE: NM PTD: 10,45 WELL: MORTON SOLID ST. #1 (W/O)

OPERATOR: P&P DEVELOPMENT LP DISTRICT: PERMIAN DIVISION WI: 0.21622830 COUNTY: LEA

MIRU El Toro WS. Long stroke & had pump action but could not load tbg. w/65 BPW. TOH w/rods & pmp. 3/4" rod above K-bars parted & then hooked back together with curled ends. IFL 3000' FS. Swabbed 43 BLW in 4 hrs. FFL 4500' FS. Drop stndg valve & attempt to load tbg w/73 BPW. SIW & SDFN.

AFE #: 330030 AFE \$: 41,000 DC-\$ 1,650.00 CTD-\$ 85,900.00

09/21/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

ND wllhd & NU BOP. Rel TAC & TOH w/220 jts - 2 7/8" tbg. & hit water. Press to 300 psi pmpg into at 3/4 BPM. Fish stndg valve & TOH. TAC had broken slip. Send in for repairs. SN OK. Install stdg valve & GIH testing to 500 psi every 10 jts. Found split in jt #244 from surface. LD jt. Fish SV. SIW & SDFN.

AFE #: 330030 AFE \$: 41,000 DC-\$ 3,560.00 CTD-\$

CTD-\$ 89,460.00

09/22/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

GIH w/5 std 2 7/8" tbg. SIW & SD due to high winds.

AFE #: 330030 AFE \$: 41,000 DC-\$ 250.00 CTD-\$ 89,710.00

OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD. 09/23/95

> Fin IH w/1 jt 2 7/8" BPMA, 3' perf'd sub, X-0, 2 3/8" SN, X-0, 10 jts - 2 7/8" 6.5#, N-80, EUE 8rd tbg, TAC, 347 jts - 2 7/8" same tbg. Set TAC @ 10,017' w/11 pts ten. SN @ 10,342' EOT @ 10,379' ND BOP. NU wllhd. GIH w/2" \times 1 1/4" \times 20' RHBC rod pmp, 7-1 1/2" K-Bars, 214-3/4" rods, 93-7/8" rods, 100-1" rods space out pmp & HWO. Load tbg w/16 BPW. RDWSU. Well pmpg @ 1:30 PM MDT. 590 BLWTR.