

PARKER & PARSLEY DEV. CO.
DAILY OPERATIONS REPORT
BY WELL

(01/01/00 THRU 12/31/99)
PERMIAN DIVISION

DDPF080
10/09/95
16:40:35

=====

WELL: MORTON SOLID ST. #1 (W/O)	STATE: NM	PTD: 10,45
OPERATOR: P&P DEVELOPMENT LP	WI: 0.21622830	
DISTRICT: PERMIAN DIVISION	COUNTY: LEA	

=====

AFE #:	330030	AFE \$:	98,500
DC-\$	150.00	CTD-\$	90,860.00

09/29/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

Rig up El Toro WSU. TOH w/rods and pump. ND wellhead, NU BOP & rig up Tuboscope. Ran well check - wellhead tubing inspection while pulling tubing. Tubing tested 225 jts 2 7/8" N-80 yellow band 0-15% wall loss; 53jts blue band 16-30% wall loss; 64 jts green band 31-50% wall loss & 16 jts. Red band 50-100% wall loss. Joint number 113 from surface showed to have a hole. Hole was not visible. Layed down red and green band tbgs. 80 jts. Closed well in. 16 jts. 465.16' red band. 64 jts. 1,846.23' green band.

AFE #:	330030	AFE \$:	98,500
DC-\$	4,607.00	CTD-\$	95,467.00

09/30/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

RIH w/prod string tubing detail:
339 jts (70 jts new) 2 7/8" N-80, 6.50#, 8rd upset
2 jts yellow & blue band 2 7/8" N-80
TAC
10 jts yellow & blue band 2 7/8" N-80
2 3/8" x 2 7/8" x over
2 3/8" SN
2 3/8" x 2 7/8" SN
2 7/8" x 3' per sub
2 7/8" bull plugged MA
TAC set in 11,000 tension
SN at 10,447'
EOT 10,484'

AFE #:	330030	AFE \$:	98,500
DC-\$	10,403.00	CTD-\$	105,870.00

10/01/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.