

PARKER & PARSLEY DEV. CO.
DAILY OPERATIONS REPORT
BY WELL

(01/01/00 THRU 12/31/99)
PERMIAN DIVISION

DDPF080
10/09/95
16:40:35

=====

WELL: MORTON SOLID ST. #1 (W/O)
OPERATOR: P&P DEVELOPMENT LP
DISTRICT: PERMIAN DIVISION

STATE: NM
WI: 0.21622830
COUNTY: LEA

PTD: 10,45

=====

Rig up swab made 19 swab runs in 9 hrs. Beginning FL 4,200' from surface. Last 6 swab runs flat 6600'. Last 3 swab runs had fair gas and 4% to 5% oil. Recovered 113 bbl water. 284 bbl to recover.

DC-\$ 945.00 CTD-\$ 106,815.00

10/02/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

No activity. 284 bbl load water to recover.
CTD-\$ 106,815.00

10/03/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

39 hr SITP 15 psi. Blow down. RU to swab. IFL 6300' FS made 11 swab runs in 4 1/21 hrs. FEL 6300' FS. Rec. 57 BLW w/5% oil cut. RU to run rods. GIH w/2" x 1 1/4" x 20' - 5' RHBC w/1" x 6' GA, 7-1 1/2" K-Bars, 214-3/4" rods, 97-7/8" rods, 100-1" rods 6' x 2' x 1' pony subs, 1 1/2" x 22" PR. Load tbgs w/33 BLW. HOV 3:30 pm MDT. 321 BLWTR.

DC-\$ 1,335.00 CTD-\$ 108,150.00

10/04/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

P 15 1/2 hrs, 5.5 BO, 30 BLW, 15 MCF. 291 BLWTR.
CTD-\$ 108,150.00

10/05/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

P 24.8 BO, 16.5 BLW, 14.7 MCF. 274.5 BLWTR.
CTD-\$ 108,150.00

10/06/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.

P 8 BO, 5.5 BLW, 7.5 MCF. Power off on arrival. Restart OK. 269 BLWTR.
CTD-\$ 108,150.00

10/07/95 OBJECTIVE: REPAIR CASING LEAK AND RECOVER LOST PROD.