

30 sacks cement plug set from 372' to 272'.  
Bridging base of 13 3/8" casing  
10 sacks cement plug top of 8 5/8" casing.

Plugged and Abandoned, Rig released at 8:00 A.M. 8-3-79.  
Regulation marker erected, preparations are now being  
made to break out pits, clean up location for final  
inspection and abandonment.

RECEIVED  
AUG 17 1970  
O.C.D., HOBBS OFFICE