

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

## NEW MEXICO OIL CONSERVATION COMMISSION

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Hondo Fee	
9. Well No.	
#1	
10. Field and Pool, or Wildcat	
Undesignated	
North Shoe Bar	
12. County	
Lea	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator
	Hondo Drilling Company
3. Address of Operator	P.O. Drawer 2516 Midland, Texas 79702
4. Location of well	UNIT LETTER <u>L</u> <u>1980'</u> FEET FROM THE <u>South</u> LINE AND <u>660'</u> FEET FROM <u>West</u> THE <u>19</u> LINE, SECTION <u>16-S</u> TOWNSHIP <u>36-E</u> RANGE <u>NMPM.</u>
15. Elevation (Show whether DF, RT, CR, etc.)	3963' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

June 25, 1979	Moving rig and rigging up rotary tools
June 26, 1979	Spudded 17 1/2" hole at 3:00 PM. Drilled to 366', ran 11 joints 13 3/8" 48# S-45 ST & C casing total length of 369.25 feet, cemented with 375 sks Class "C" cement 2% calcium chloride.
June 27, 1979	Plug down at 2:15 AM, circulated out approximately 45 sacks, tested 13 3/8" casing - 500# pressure test for 30 minutes without pressure drop. W.O.C.
June 28, 1979	Drilling 11 inch surface hole at 1986'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jerry Sexton</u>	TITLE <u>Landman</u>	DATE <u>7-3-79</u>
APPROVED BY <u>Orig. Signed by Jerry Sexton Dist 1, Supv.</u>	TITLE _____	DATE <u>JUL 9 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED  
JUL - 6 1970  
O.C.D. HOBBS, OFFICE