

DORCHESTER EXPLORATION, INC.

DRILL STEM TEST REPORT

1. Date: 10-24-79
2. Well Name & Number: Eidson Comm #1
3. Drill Stem Test Number: 6
4. Depth Tested: From: 12,436 ft. To: 12,604 ft.
5. Formation Tested: Atoka
6. Preflow Time: 5 mins.
7. Tool Open with Poor, Fair, Good, Very Good Blow in immediately mins.
8. Gas to Surface - mins., Maximum - MCFGPD
9. Initial Shut-in Time: 120 mins.
10. Final Flow Time: 60 mins.
11. Tool Open with (Type of Blow): slight vacuum
12. Estimated Maximum Gas Vol: - MCFPD; Decreased to
- MCF on - choke
13. Final Shut-In: 120 mins.
14. Drill String Recovery: 3970' water blanket
15. Sample Chamber Recovery: 1) - gas with 3.0 PSI
2) 2000 cc mud

	Top	Bottom
16. Initial Hydrostatic Pressure:	clock stopped	7297
17. Initial Flow Pressure:	" "	2047
18. Initial Shut-in Pressure:	" "	3004
19. Final Flow Pressure:	" "	1875
20. Final Shut-In Pressure:	" "	2352
21. Final Hydrostatic Pressure:	" "	7211

22. Bottom Hole Temperature: 240°F ? °F
23. Time Test Started: 9:55 ^{am}~~pm~~ Finished: 2:55 ^{pm}~~am~~
24. Service Company: Lynes
25. DEI Supervisor: McCarroll