

COPIES RECEIVED	
TRIBUTION	
FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG-4193
7. Unit Agreement Name
8. Farm or Lease Name State 23
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator C. F. Qualia
3. Address of Operator c/o Oil Reports & Gas Services, Inc. Box 763, Hobbs, NM 88240
4. Location of Well UNIT LETTER K , 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 15S RANGE 34E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4067.7 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 10:30AM 2/1/81. Cemented 12 3/4" 33# J-55 casing at 350' with 350 sacks class C cement. Plug down 11:00PM 2/1/81. Cement circulated. WOC 24 hours, tested casing with 500# for 30 minutes, test O.K.

Cemented 8 5/8" 24# & 32# K-55 casing at 4600 with 1975 sacks Halliburton lite, 15# salt per sack & 1/4# flo-seal per sack & 300 sacks class C, 2% calcium chloride. Bridged off at 2500#, left 40 bbls cement in casing Job complete 8:00PM 2/9/81. Top of cement 900' by temperature survey. Drilled out cement 3975 to 4600. Tested casing and BOP with 1000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Dorinda Hall* TITLE Agent DATE 2/17/81
APPROVED BY *[Signature]* TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: